

Project Overview

As of September 21, 2015



MCKINLEY AVENUE COMPLEX

Description:

Demolition of existing structures within the site in order to construct a complex for co-locating 4 different departments' operations: Public Service's Central Outpost, Finance and Management's Facilities Management, Technology's DoT Infrastructure, and Environmental Abatement. Site also includes a salt barn and truck wash.

Status:

Design:

start

July 2013

completion

August 2014

Construction:

start

November 2014

estimated completion

December 2015

Costs:

Design contract

\$ 1,069,641

Demolition and Construction
contract

\$11,312,565

LEED Certification Level:
only

Silver * for Unit B Building

Contact Information:

City Project Manager

Steve Lewie

645-3787

bslewie@columbus.gov

Demolition Contractor

Lowendeck

Design Architect

Abbot Studios

Construction Contractor

Setterlin Building
Construction